



# Purchase Order

Dispatch via Print

**Wildlife Conservation**  
 OK DEPARTMENT OF WILDLIFE CONSERVATION  
 ACCOUNTING DEPARTMENT  
 PO BOX 53465  
 OKLAHOMA CITY OK 73152

**Supplier:** 0000066863  
 CXT INC  
 3808 N SULLIVAN RD BLDG 7  
 SPOKANE WA 99216-1618

|                                      |  |                           |                  |
|--------------------------------------|--|---------------------------|------------------|
| <b>Purchase Order</b><br>3209007290  | <b>Date</b><br>06/26/2018                            | <b>Revision</b>           | <b>Page</b><br>1 |
| <b>Payment Terms</b><br>0 Days       | <b>Freight Terms</b><br>Free on board at Destination | <b>Ship Via</b><br>Common |                  |
| <b>Buyer</b><br>Kelsey Bridges (090) | <b>Phone</b><br>405/521-2112                         | <b>Currency</b><br>USD    |                  |

**Ship To:** OK DEPARTMENT OF WILDLIFE CONSERVATION  
 BLUE RIVER PH & FA  
 3 MILES E & 6 MILES N OF TISHOMINGO  
 TISHOMINGO OK 73460

**Bill To:** OK DEPARTMENT OF WILDLIFE CONSERVATION  
 1801 N LINCOLN BLVD  
 OKLAHOMA CITY OK 731054998

**Tax Exempt?** Y **Tax Exempt ID:** 736017987

| Line-Sch | Cat CD | Item id               | Description  | Quantity | UOM | PO Price    | Extended Amt | Due Date   |
|----------|--------|-----------------------|--|----------|-----|-------------|--------------|------------|
| 1-       | 1      | 72121400 / 1000017742 | CONSTR:CAP-Below Statutory Amf,<br>Simple Award, Construction Contract | 1.0000   | JA  | 38,440.0000 | 38,440.00    | 06/30/2018 |

(2) Gunnison single vault toilet building without chase. Contract is for all labor, materials, and equipment needed to fully install toilets. Suppliers to include delivery and placement/final connections of the units. Units to be installed at the Blue River Public Fishing & Hunting Area located at 3251 S. Hutches Lane, Tishomingo, Oklahoma, 73460 (contact agency representative for location maps).

**Products:**

All exterior building walls and exterior screen walls will be a barnwood texture (western wheat color). All exterior surfaces of the roof panels will be cast to simulate a cedar shake roof (java brown color). The underside, of the overhang will have a smooth finish. Interior walls will be white in color. Interior floors will be grey in color. (Final color scheme to be coordinated with ODWC SC Region Supervisor prior to completion of order of unit).

Grab bars will be 18 gauge, type 304 stainless steel with 1-1/2" clearance and will each be able to withstand 300 pound top loading.

Toilet paper dispensers will be constructed of 1/4" thick type 304 stainless steel. Dispenser will be capable of holding three (3) standard rolls of toilet paper and the fastening system will be able to withstand 300 pound top loading.

Steel doors will be flush panel type 1-3/4" thick; minimum 16 gauge galvanized steel panels. Door frames will be knockdown or welded type, single rabbet, minimum 16 gauge prime coated steel, width to suit wall thickness. Three (3) rubber door silencers will be provided on latch side of frame.

Door hinges will be 3 per door with dull chrome plating 4-1/2" x 4-1/2", adjustable tension, automatic-closing for each door.


Lockset will meet ANSI A156.2 series 4000, Grade 1 cylindrical lockset for exterior door. Lever handle both inside and out. Either handle operates latch unless outside handle is locked by inside push-button which will automatically release when inside lever handle is turned or door is closed. Emergency slot on exterior so door can be unlocked from the outside with a coin, screwdriver or etc. Inside lever always active. U.S. 26D finish.

Deadbolt will be a heavy duty tamper resistant, certified ANI/BHMA A156.5-2001 Grade 1 standard model with a double cylinder, 2 3/4" backset and U.S.26D finish.

Doorstop will be a dome style stop meeting ANSI 156.16.

Double coat hook will be 304 stainless steel 16 gauge (1.5mm), formed construction with a satin finish and have 3/16" x 7/8" nail in anchor. Upper hook will extend at least 2 1/2" from the wall. Lower hook will extend at least 1 1/4" from the wall.

Door sweep will be provided at the bottom of door and will be an adjustable brush type.



**Authorized Signature**

Mickerl Jones

Digitally signed by Mickerl Jones  
Date: 2018.06.27 07:31:37 -05'00'



# Purchase Order

Dispatch via Print

**Wildlife Conservation**  
OK DEPARTMENT OF WILDLIFE CONSERVATION  
ACCOUNTING DEPARTMENT  
PO BOX 53465  
OKLAHOMA CITY OK 73152

|                                      |  |                           |                  |
|--------------------------------------|--|---------------------------|------------------|
| <b>Purchase Order</b><br>3209007290  | <b>Date</b><br>06/26/2018                            | <b>Revision</b>           | <b>Page</b><br>2 |
| <b>Payment Terms</b><br>0 Days       | <b>Freight Terms</b><br>Free on board at Destination | <b>Ship Via</b><br>Common |                  |
| <b>Buyer</b><br>Kelsey Bridges (090) | <b>Phone</b><br>405/521-2112                         | <b>Currency</b><br>USD    |                  |

**Ship To:** OK DEPARTMENT OF WILDLIFE CONSERVATION  
BLUE RIVER PH & FA  
3 MILES E & 6 MILES N OF TISHOMINGO  
TISHOMINGO OK 73460

**Supplier:** 0000066863  
CXT INC  
3808 N SULLIVAN RD BLDG 7  
SPOKANE WA 99216-1618

**Bill To:** OK DEPARTMENT OF WILDLIFE CONSERVATION  
1801 N LINCOLN BLVD  
OKLAHOMA CITY OK 731054998

Tax Exempt? Y Tax Exempt ID: 736017987

| Line-Sch | Cat CD / Item Id | Description | Quantity | UOM | PO Price | Extended Amt | Due Date |
|----------|------------------|-------------|----------|-----|----------|--------------|----------|
|----------|------------------|-------------|----------|-----|----------|--------------|----------|

Wall vent cover will be 14 gauge, 304 stainless steel painted with DTM and anchored into the concrete wall with high strength antitrust tap con fasteners. The vent louver frame and louvers will be non-vision, 1" extruded aluminum jet coat finish. Vent to come with insect screen. Cover to be recessed a minimum 3/4" on exterior walls with a 45 degree bevel. Interior to be flush mounted. Wall vent will not protrude from the wall.

Signs will have raised pictograms, letters and Braille to meet ADA. Interior to have "No Trash in Vault" sign. All signs inset a minimum of 3/4" into wall with 45 degree bevel. All signs to be anchored into concrete with 1/4" x 3/4" concrete anchor nails.

Windows and vault cleanout cover frames will be constructed from steel. Window glazing will be 3/16" thick translucent pebble finished mar-resistant Lexan. Plate for vault cleanout cover will be 1/4" thick diamond plate steel. Lid will be hinged and configured so that it can be locked with a padlock. A gasket will be provided around the entire perimeter of the lid to provide an airtight seal. Windows to have 3/4" recess with 45 degree bevel. Window frames to have vandal resistant fasteners.

Vent stack to be minimum 12 inches in diameter and minimum 3 feet higher than the roof peak.

The vault line shall be made of Roto molded 8460 polyethylene and will hold up to 1,000 gallons of waste per vault. The initial sheet thickness shall be a minimum .100. The vault liner shall have molded dovetail embeds to attach the line to concrete walls of the vault.

Riser will meet ADA and be a molded one-piece HDPE polyethylene. Riser will be a smooth surface and have high impact resistance at extremely cold temperatures.

Supplier to include deliver and placement/final connections of the units.

Provide all tools, equipment, supplies, and temporary facilities required to complete the work.

Execution:

Scheduling: Provide Agency Representative with proposed work schedule prior to beginning work.

Demolition: Remove and dispose of any necessary dirt or rock excavation.

Project Clean-Up: At the completion of the project, remove all project related debris, materials and equipment from staging, storage, and work areas. Repair any ruts lift in sod area.

Closeout: At completion of the work, conduct final inspection with Agency Representative. Complete any corrective work as directed. Provide manufacturer's written warranty documents to Agency Representative.

Total PO Amount

38,440.00

COMMENTS:  
CAP Project # 18303  
Oklahoma Department of Wildlife Conservation

Authorized Signature



# Purchase Order

Dispatch via Print

**Wildlife Conservation**  
 OK DEPARTMENT OF WILDLIFE CONSERVATION  
 ACCOUNTING DEPARTMENT  
 PO BOX 53465  
 OKLAHOMA CITY OK 73152

**Supplier:** 0000066863  
 CXT INC  
 3808 N SULLIVAN RD BLDG 7  
 SPOKANE WA 99216-1618

|                                      |  |                 |                           |
|--------------------------------------|--|-----------------|---------------------------|
| <b>Purchase Order</b><br>3209007290  | <b>Date</b><br>06/26/2018                            | <b>Revision</b> | <b>Page</b><br>3          |
| <b>Payment Terms</b><br>0 Days       | <b>Freight Terms</b><br>Free on board at Destination |                 | <b>Ship Via</b><br>Common |
| <b>Buyer</b><br>Kelsey Bridges (090) | <b>Phone</b><br>405/521-2112                         |                 | <b>Currency</b><br>USD    |

**Ship To:** OK DEPARTMENT OF WILDLIFE CONSERVATION  
 BLUE RIVER PH & FA  
 3 MILES E & 6 MILES N OF TISHOMINGO  
 TISHOMINGO OK 73460

**Bill To:** OK DEPARTMENT OF WILDLIFE CONSERVATION  
 1801 N LINCOLN BLVD  
 OKLAHOMA CITY OK 731054998

Tax Exempt? Y Tax Exempt ID: 736017987

| Line-Sch | Cat CD | Item Id | Description | Quantity | UOM | PO Price | Extended Amt | Due Date |
|----------|--------|---------|-------------|----------|-----|----------|--------------|----------|
|----------|--------|---------|-------------|----------|-----|----------|--------------|----------|

AGY Req: 3200001312  
 Agency Contact: Matt Mauck  
 Phone: 580-924-4087  
 Email: matt.mauck@odwc.ok.gov

Vendor Contact: Kurt Mee  
 Phone: 509-921-8766  
 Email: kmee@bfoster.com

CAP POC: Kelsey Bridges small.projects@omes.ok.gov  
 CAP Project Name: Install Gunnison Single Vault Toilet Buildings

Division: 2100001  
 Area: 000  
 F18AF00153

PROJECTS UNDER STATUTORY AMOUNT  
 AWARD OF CONSTRUCTION CONTRACT PURSUANT TO O.S. 61 § 103.B. FOR PROJETS UNDER THE STATUTORY AMOUNT.

Authorized Signature